

工程部週報

2026/10/05 ~ 2026/10/08



兆豐銀行 - 宏明

■ 工程事項：

1. 支架組裝 86%
2. 模組安裝 85.2%
3. 變流器安裝 90% (安裝固定完成尚未結線測試)
4. 儲能櫃安裝 80%
5. 直流線路架設 74.4%
6. 箱體施工 - ACP、監控箱安裝鎖固 60%
7. 交流線路施工 20%

兆豐銀行 - 宏明

- 追蹤事項：

1. 追蹤後續 AC 盤體 ... 等物料進場及施工人員進場

監控箱鎖固



ACP箱體

3:22

5G

20260724 兆豐楠梓 圖面 (...)

完成

本系用戶用電設備工程收電報(業)負責設計及監造。所有電氣設備均須符合相關法規及用戶輸配電設備裝置規則等規定設計。

項目編號	1	2	3	TOTAL
項目	INV-01	INV-02	ESS	
容量(kVA)	105.84	97.02	100	302.860
電壓(V)	187	187	145	519
電壓(V)	380/220	380/220	380/220	380/220
電壓(V)	380/220	380/220	380/220	380/220

組別安排	變流器規格(PrimeVOLT 新望)	系統保
20串2併+16串2併+18串8併 1台	型號 PV-110KH-U	低電壓保護設定
20串2併+16串2併+18串8併 1台	額定輸出功率 110 kVA	過電壓保護設定
	最大功率追蹤(MPPT)電壓範圍 180~1000V	高頻保護設定
	最大輸入電壓 1100V	低頻保護設定
	額定輸出電壓 3ø4W 380/220V	



線槽安裝



AC、DC佈線



台以八翁 - 宏明

- 追蹤事項：

1. 漏水 8/25 提報、施工工法及工序建議，內部審核中 (第 43 天)

法蘭摩沙 - 鎮寶、名淙、俊雄

Tube 管安裝：19%

儀表安裝：99%

儀表結線：88%

總進度：89.4%

27	2FL	06-FT-605	管線安裝間距過短
28	4FL	06-LS-406	已完成(2026.10.06)
29	3FL	06-PIT-410	法蘭尺寸不符
30	1FL	06-DPIT-402	無法蘭
31	2FL	06-LIT-411	儀控問題點暫緩安裝
32	4FL	06-LIT-405	已完成(2026.10.06)
33	2FL	06-LIT-410	閥體尚未安裝

案場協調項目：

1. 7 月提供亞通管路組儀表無法安裝餘 5 處
2. 9/17 亞通管路組提 TIT (溫度傳訊器) 已完成

施工進度表

五 JB箱至PLC拉設										
1	配管	20	2025/12/12	2025/12/31	100%	20	2025/12/12	2025/12/31	100%	
2	配線槽	45	2025/12/29	2026/2/11	100%	45	2025/12/29	2026/2/11	100%	
3	拉線	190	2026/1/7	2026/7/15	100%	210	2026/1/20	2026/8/17	100%	
4	絕緣/導通測試	150	2026/2/26	2026/7/25	100%	200	2026/3/3	2026/9/18	100%	
5	盤體結線	140	2026/3/10	2026/7/27	100%	195	2026/3/23	2026/10/3	100%	
六 F區(110區)										
1	JB安裝	30	2025/12/1	2025/12/30	100%	30	2025/12/1	2025/12/30	100%	
2	RSG配管	120	2026/4/5	2026/8/2	100%	131	2026/4/12	2026/8/20	100%	
3	拉線	150	2026/4/16	2026/9/12	100%	170	2026/4/23	2026/10/9	100%	
4	絕緣/導通測試	20	2026/8/17	2026/9/5	100%	87	2026/7/1	2026/9/25	100%	
5	儀表安裝	130	2026/5/20	2026/9/26	100%	135	2026/5/28	2026/10/9	99%	
6	安裝Tube	80	2026/7/10	2026/9/27	30%	30	2026/9/30	2026/10/29	19%	
7	儀表結線	30	2026/9/1	2026/9/30	100%	120	2026/7/1	2026/10/28	88%	
七 測試驗收										
1	迴路測試	15	2026/9/30	2026/10/14	50%	15	2026/10/28	2026/11/11	0%	
2	功能測試	15	2026/9/30	2026/10/14	50%	15	2026/10/28	2026/11/11	0%	
3	驗收及結案報告	30	2026/10/1	2026/10/30	21%	30	2026/10/30	2026/11/28	0%	
					343	93.3%			372	89.4%

											二次側					盤數	一次側				TUBE管				
											點位	配管	配線	導通&絕緣	箱體結線		儀表結線	配管	配線	導通&絕緣	結線		配管	完成數量	
6F	SAJB 11006	AJB 11002	DJB 11009	DJB 11000								37	37	37	37	37		4	4	4	4	7F		2	
		24	10	3				數量：37								4						3			
5F	SAJB 11005	DJB 11007	DJB 11009	AJB 11009	AJB 11001	AJB 11020	DJB 11018					115	115	115	115	15		7	7	7	7	5F		14	
		14	15	24	23	24	15	數量：115								7						29			
4F	SDJB 11006	DJB 11005	APJB 11004	AJB 11007	DJB 11008	DJB 11004						199	199	199	199			12	12	12	12	4F		10	
	8	20	9	24	18	17																			
	DJB 11003	AJB 11006	DJB 11007	AJB 11008	DJB 11006																				
	20	24	15	24	20			數量：199																	
3F	SDJB 11005	AJB 11002	APJB 11003	DPJB 11004	DJB 11009	DJB 11006						319	319	319	319	206			18	18	18	18	3F		5
	17	23	14	12	18	12																			
	DJB 11000	AJB 11000	DJB 11004	DJB 11008	DJB 11002	AJB 11004																			
	17	24	11	19	15	24																			
	DJB 11005	AJB 11001	AJB 11003	DJB 11001	AJB 11005																				
17	24	24	24	24			數量：319			18			71												
2F	SAJB 11002	SDJB 11003	SDJB 11004	DPJB 11003	APJB 11002	DJB 11003	AJB 11009					279	279	279	279	208			14	14	14	14	2F		3
		16	22	16	15	21	24																		
	DJB 11004	DJB 11005	DJB 11008	DJB 11007	AJB 11006	AJB 11007	AJB 11008																		
	24	23	23	23	24	24	24	數量：279			14														
1F	SAJB 11001	SDJB 11000	SDJB 11002	DJB 11001	DJB 11002	AJB 11003						351	351	351	351	234			18	18	18	18	1F		10
	7	19	10	17	17	14																			
	DPJB 11001	APJB 11001	DPJB 11002	DJB 11001	DJB 11002	DJB 11003	DJB 11000																		
	24	17	19	24	23	24	19																		
	AJB 11001	AJB 11002	AJB 11003	AJB 11004	AJB 11005			數量：351			18														
								總數 1300	1300	1300	1300	1300	1300	1300	1300	700	73	73	73	73	73		232	44	

F區儀表	總數	到料	已完成	拉線	配管	儀錶安裝	導通&絕緣	結線	TUBE管
	571	571	566	1.00	1.00	0.99	1.00	0.88	0.19

儀表安裝、配管工程



儀表安裝、配管工程

